COMPLETION REPORT

1 Name of work : **Improvements to Park and other works at J.P. Park, Ward No. 17, RRN Zone.**

2 Sanctioned Estimate No. & Date : RRN/EE(P)/96/13-14 dt 22/02/2014

3 Head of Account : PO 934

4 Entrustment Order No. & Dated : EE(P)/RRN/W.NO/115/13-14, Date 24-02-2014

5 Name of the Contractor : **KRIDL**

6 Date of Commencement : 24-2-2014

d) Time stipulated for completion of work (Days) : 120 days

e) Date of Completion : 31/7/14

f) Delay in Execution of Work (Days) : 36 days

7 Measurement recorded in : MB No 2267 Page No.from 22624 to 22633

8 Check measurement of the A.E.E.on..... : MB No 2267 Page No.from 22624 to 22633

9 Name of the Official in charge of the work : MS balaw

a) Asst. Engineer : Vivekanada.V

b) Asst. Exe. Engineer : .MaruluSiddappa

Sanctioned estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
30,00,000/-	~~29,92,2035/-~~ 29,79,440/-	-	20560/-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Project)
BBMP

Assistant Executive Engineer.(Project)
Bhruth Bangaluru Mahanagara Palike

~~Accounts Supvtd.~~
Bhruth Bangaluru Mahanagara Palike

Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike